

714 334-3383

title24testing@gmail.com

Installation Check List Prior To Acceptance Testing

PLEASE COMPLETE THIS FORM AND RETURN TO ME AS SOON AS POSSIBLE. THIS IS PART OF PROJECT REVIEW. Completing all of the below items will minimize any functional testing issues that could cause the project to not pass. Additionally reducing any extra cost of re-inspection or onsite delays which could incur time charges. Disregard any section or question that does not apply. Who is the onsite contact?_____ Phone number: Any special site access requirements (parking)? Is PPE required to gain access? If so what? Will there be a ladder on site to access ceiling mounted devices? No No Have ALL devices and fixtures been installed? Yes No Have all lighting control devices been programmed? Yes No Is there manufacturer commissioning scheduled? Date/Time Have all of the low voltage/CAT5/Cat6 wire/cables been tested? Yes No **Occupancy Sensor:** No Test each sensor for proper function correct if necessary No No Offices 250 sq.ft. or smaller, multipurpose rooms less than 1,000 sq.ft. any classroom. Require partial-ON Occupant Sensor capable of activating between 50-70 percent of light or vacancy sensor, where all lighting responds to a manual on only. *Night lighting is no longer allowed when the space is not occupied.

CONTINUED

Page 1 of 2

Installation Check List Prior To Acceptance Testing

Daylight Sensors:		
Sensor type Open of	or Clos	ed
Followed manufactures installation instructions regarding locating the sensor?	Yes	No
Have you followed the manufactures instructions on programming?	Yes	No
Test the sensor with a flashlight, do the lights go to very dim or out completely?	Yes	No
Cover the sensor, do the lights go to max output?	Yes	No
Switches:		
Does all lighting have an On/Off switch?	Yes	No
Does the General Lighting / Task / Ornamental / Display / Accent lighting have separate switches?	Yes	No
Is all of the General Lighting dimmable?	Yes	No
Time Clock:		
Has the time clock been installed and programmed?	Yes	No
Do the lights flash a warning before going out?	Yes	No
Does the override not exceed 2 hours?	Yes	No
Is the time clock schedule on the plans?	Yes	No
Demand Response:		
Is there a j-box labeled "Demand Response" located near the elect panel with two LV wires?	Yes	No
Line Voltage Track Lighting:		
Have Title 20 MFG specific Current Limiters been installed on the track?	Yes	No
Has a Title 20 Current Limiting Panel been installed?	Yes	No